

## Project Overview

As of July 26, 2011



## Parsons & Livingston Improvements and Streetscape Gateway Project

**Description and Benefits:** Project widens and improves Livingston Avenue from Ninth Street east to Ohio Avenue as well as Parsons Avenue from Jackson Street to just north of Kennedy Drive. Work includes full-depth pavement replacement, left-turn lane construction, installation of traffic medians and updated signals, upgraded tree lawns, street lighting improvements, utility relocation, bike lane addition, sidewalk widening and *Americans with Disabilities Act*-compliant curb ramp construction.

### Schedule:

Construction started	July 2010
Estimated construction completion	October 2011

### Status:

- Roadway construction will continue on the south side of Livingston Avenue through October 2011.
- New storm sewers, water line work and curbs are completed on the north side.
- Work continues on new street lights, traffic signals, trees, shrubs, ground covering, sidewalks, brick walkways and curb ramps, all set to finish in 2011.
- Traffic has been detoured due to road closures at Livingston while pavement is removed and new base installed. We have tried to minimize closures as much as possible. Access to all driveways and businesses has been maintained except for short closures.
- Traffic on Parsons Avenue shifted to the west side in mid-July.

### Cost:

\$15 million for construction, funded under the *American Recovery and Reinvestment Act of 2009*.

### Contact Information:

Construction Project Manager: Scott Wilson, P.E.,  
tel. (614) 645-0425

Designer: EMH&T, New Albany, Ohio

Construction Contractor: Nickolas Savko & Sons, Inc.,  
Columbus, Ohio



Mayor Michael B. Coleman

### City of Columbus

Dept. of Public Service  
Div. of Design & Construction  
109 North Front Street  
Columbus, Ohio 43215  
[www.Columbus.gov](http://www.Columbus.gov)

